

CHSTP Environmental Milestones Schedule

(Status Date: April 28, 2010)

		Assigned Weight	5%			15%		5%	100 28%	33%	75 10%	60 3%	55 1%		100%
	Section/Activity	Plan Actual/Forecast % complete	Scoping Report	Initial Board Briefing	Board Briefing to Approve Release of the AA Report	Release Preliminary AA Report	Board Briefing to Approve Supplemental AA Report	Release Supplemental AA Report	Admin Draft EIR/EIS	15% Design	Draft EIR/EIS	Final EIR/EIS	NOD/ROD	Percent Complete Toward NOD/ROD	
	San Francisco - San Jose	Plan	May '09	Apr. 8, 2010	Apr. 8, 2010	Apr. '10	Jul. 1, 2010	Jul. '10	Sept. '10	Dec. '10	Dec. '10	July '11	Sept. ' 11	51%	
	50 miles	Actual/Forecast	Mar. 10 A	Apr. 8, 2010	Apr. 8, 2010	Apr. '10	Jul. 1, 2010	Jul. '10	Sept. '10	Dec. '10	Dec. '10	July '11	Sept. '11		
		% Complete	100%			100%		0%	32%	58%	24%	19%	18%		
	San Jose - Merced	Plan	Oct. '09	Dec. 3, 2009	May. 6, 2010	May '10	Aug. 5, 2010	Aug. '10	Apr. '11	Dec. '10	July '11	Feb. '12	Apr. '12	46%	
	120 miles	Actual/Forecast	Mar. '10	Dec. 3, '09 A	Jun. 3, 2010	June '10	Sept. 2, 2010	Sept. 10	Apr. '11	Dec. '10	July '11	Feb. '12	Apr. '12		
		% Complete	100%			75%		0%	25%	60%	19%	15%	14%		
	Merced - Fresno	Plan	Mar. '10	Dec. 3, 2009	Apr. 8, 2010	Apr. '10	Jun. 3, 2010	June '10	Aug. '10	Sept. '10	Nov. '10	June '11	Aug. '11	50%	
	65 miles	Actual/Forecast	Mar. 10 A	Dec. 3, '09 A	Apr. 8, 2010	Apr. '10	TBD	TBD	Aug. '10	Sept. '10	Nov. '10	June '11	Aug. '11		
		% Complete	100%			100%		0%	45%	40%	34%	27%	25%		
	Fresno - Bakersfield	Plan	Sept. '10	Dec. 3, 2009	Dec. 3, 2009	Mar. '10	Jun. 3, 2010	June '10	Sept. '10	Aug. '10	Jan. '11	July '11	Sept. '11	49%	
	110 miles	Actual/Forecast	Mar. 10 A	Dec. 3, '09 A	Jun. 3, 2010	June '10	TBD	TBD	Oct. '10	Aug. '10	Jan. '11	July '11	Sept. '11		
		% Complete	100%			95%		0%	35%	50%	26%	21%	19%		
	Bakersfield - Palmdale	Plan	Mar. '10	May. 6, 2010	Aug. 5, 2010	Aug. '10	Oct. 7, 2010	Nov. '10	Sept. '11	Nov. '11	Dec. '11	June '12	Sept. '12	17%	
	85 miles	Actual/Forecast	Mar. '10 A	Jul. 1, 2010	Jul. 1,2010	Jul. '10	Oct. 7, 2010	Nov. '10	Sept. '11	Nov. '11	Dec. ' 11	June '12	Sept. '12		
		% Complete	100%			50%		0%	5%	8%	4%	3%	2%		
	Palmdale - Los Angeles	Plan	June '09	May. 6, 2010	May. 6, 2010	May '10	Aug. 5, 2010	Aug. '10	Oct. '10	Oct. '10	Jan. '11	Aug. '11	Oct. '11	44%	
	60 miles	Actual/Forecast	Mar. 10 A	Jul. 1, 2010	Jul. 1,2010	Jul. '10	TBD	TBD	Oct. '10	Oct. '10	Jan. '11	Aug. '11	Oct. '11		
		% Complete	100%			95%		0%	35%	35%	26%	21%	19%		
	Los Angeles - Anaheim	Plan	Aug. '09	Not	Not	Apr. 24, 2009	Jun. 3, 2010	June '10	Sept. '10	Aug. '10	Jan. '11	July '11	Sept. '11	65%	
	30 miles	Actual/Forecast	Mar. 10 A	Applicable	Applicable	Apr. 24, 2009	Jul. 1, 2010	July '10	Sept. '10	Aug. '10	Jan. '11	July '11	Sept. '11		
		% Complete	100%			100%		50%	60%	60%	45%	36%	33%		
	Los Angeles - San Diego	Plan	June '10	Feb. 4, 2010	Jul. 1, 2010	Jul. '10	Jan. 6, 2011	Jan. '11	Aug. '12	Aug. '12	Feb. '13	Sept. '14	Dec. '14	13%	
	167 miles	Actual/Forecast	June '10	Feb. 4, '10 A	Aug. 5, 2010	Aug. '10	Jan. 6, 2011	Jan. '11	June '12	June '12	Dec. '12	Aug. '13	Dec. '13		
		% Complete	99%			55%		0%	0%	0%	0%	0%	0%		
	Merced - Sacramento	Plan	Feb. '10	Sep. 2, 2010	Feb. 3, 2011	Feb. '11	May. 5, 2011	May '11	Sept. '11	Oct. '11	Jan. '12	Nov. '12	Mar. '13	7%	
	110 miles	Actual/Forecast	Apr. '10	May. 6, 2010	Dec. 2, 2010	Jan. '11	Feb. 3, 2010	Feb. '11	Apr. '12	July '12	Oct. '12	June '13	Aug. '13		
		% Complete	99%			15%		0%	0%	0%	0%	0%	0%		
	Altamont Corridor Rail Project	Plan	Feb. '10	Jul. 1, 2010	Nov. 4, 2010	Dec. '10	Mar. 3, 2011	Mar. '11	Nov. '11	Dec. '11	Mar. '12	Sept. '12	Dec. '12	8%	
	85 miles	Actual/Forecast	Mar. 10 A	May. 6, 2010	Sept. 2, 2010	Oct. '10	Nov. 4, 2010	Dec. '10	Oct. '11	Apr. '11	May '12	Mar. '13	May '13		
		% Complete	100%			17%		0%	0%	0%	0%	0%	0%		